EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and Drains Balance Main and Cross Roads of B Sector in ward No 04
2	Amount of work portion	
3	Estimated Cost	₹ 25.00 Lakh
4	Name of Contractor	Venkatesh.V S/o Venkateshappa , S
5	Agreement no	No:42, dt:14-06-2020
6	No and date under which work order issued	No 53 Dt 16/6/2020
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	14/09/2020
9	Date of receipt of application in the Sub Division office	14/09/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for Road Surface & Desilting of Drains Work
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	282 ನೇ day1
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	providing & laying WMM & Asphalt work
18	Probable time required for completion of remaining work	282 day1
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to COVID-19 ರ Lockdown ಆಗಿರುವುದರಿಂದ ಕಾಮಗಾರಿಯ ಕೆಲಸಗಳಿಗೆ ತೊಂದರೆಯಾಗಿರುವುದರಿಂದ ಸಮಯ ವಿಸ್ತರಣೆಗೆ ಮನವಿ ಸಲ್ಲಿಸಿರುವುದು ಕಂಡುಬಂದಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಸಮಯ ವಿಸ್ತರಣೆಯನ್ನು COVID-19 ರ Lockdown ಅವಧಿಯನ್ನು ಹೊರತುಪಡಿಸಿ ಉಳಿದ ಅವಧಿಗೆ ಅನುಮೋದಿಸಲಾಗಿದೆ.

Rama Sangeeta
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64
Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ